

TOORAWEEAH RD UPGRADE		View Start		Timeline			
#	Task name	Resource	Pre	Start	Finish	Effort (days)	% Complete
					Auto		
1	<b>SCOPING PHASE - Lodgement of RPPR</b>			14-Dec-20	14-Dec-20	1	100%
2	Environmental Assessment	Consultant	1	15-Dec-20	8-Mar-21	60	100%
3	Geotechnical Investigation	Consultant	1	15-Dec-20	24-Aug-21	181	100%
4	Survey	Consultant	1	15-Dec-20	22-Apr-21	93	100%
5	Draft design	Consultant	1	15-Dec-20	22-Apr-21	93	100%
6	Community Consultation	Consultant	1	25-Aug-21	29-Nov-21	250	100%
7	Risk Management Plan	Consultant	3	25-Aug-21	31-Aug-21	5	100%
8	Update Economic Analysis	Consultant	3	25-Aug-21	21-Sep-21	20	100%
9	Review Project Estimate and Scope	Consultant	3	25-Aug-21	7-Sep-21	10	100%
10	Prepare Delivery Phase RPPR	Consultant	3	25-Aug-21	26-Oct-21	45	100%
11	<b>DELIVERY PHASE - Lodgement of RPPR</b>	Council	10	27-Oct-21	23-Nov-21	20	100%
12	Procure and appoint Project Manager	Council	10	27-Oct-21	23-Nov-21	20	100%
13	Finalise Design including drainage structures	Council	10	27-Oct-21	25-Nov-22	400	50%
14	Land matters	Consultant	5	23-Apr-21	22-Apr-22	261	100%
15	Prepare specification	Consultant	12	24-Nov-21	21-Dec-21	20	100%
16	Prepare Tender documentation	Consultant	15	22-Dec-21	22-Apr-22	20	50%
17	Request for tender	Consultant	16	5-Dec-22	13-Jan-23	20	0%
18	Tender evaluation	Consultant	17	16-Jan-23	27-Jan-23	10	0%
19	Finalise Project Estimate	Consultant	18	30-Jan-23	10-Feb-23	10	0%
20	Request funding approval	Council	19	13-Feb-23	10-Mar-23	20	0%
21	Report to Council	Council	20	13-Mar-23	24-Mar-23	20	0%
22	Award Contract	Council	21	27-Mar-23	7-Apr-23	10	0%
23	Rehabilitation Ch 00 to 30.1	Council	22	10-Apr-23	9-Apr-25	522	0%
24	Construction Ch 30.1 to 57.2km	Consultant	22	10-Apr-23	9-Apr-25	522	0%
25	Completion	Consultant	23	10-Apr-25	8-May-25	20	0%